

Work Plan, October 2015 – October 2016

Updated August, 2016

COMPLETE

	2015			2016									
	Oct.	Nov.	Dec.	Jan.	Feb.	Mar.	Apr.	May	Jun.	Jul.	Aug.	Sep.	Oct.
City Council Approves Contract for Exploratory Well Drilling													
Exploratory Drilling of 3 Potential Sites <ul style="list-style-type: none"> Property access and permit acquisition Water quality sampling and assessment Laboratory testing 													
Customer Advisory Committee Meeting <ul style="list-style-type: none"> Reviewed results of Phase I Drilling Report and water quality analysis Weighed in on next steps for collector well evaluation; majority recommended further testing 						★							
City Council / BHWSD Workshop <ul style="list-style-type: none"> Reviewed results of Phase I Drilling Report and water quality analysis, and considered CAC recommendations Approved Phase II testing of fourth potential site 						★							
Exploratory Drilling of Additional 4th Site <ul style="list-style-type: none"> Water quality sampling and laboratory testing Hydrogeological assessment 													
City Council / BHWSD Workshop <ul style="list-style-type: none"> Reviewed additional testing results and water quality analysis Decided to cease exploration of riverbed collector well and explore options to improve Mint Farm treatment process 										★			
Mint Farm Treatment Process Improvement Research <ul style="list-style-type: none"> Research into cost and effectiveness of options that could improve water quality from the Mint Farm facility, which could include treatment for silica removal and other methods to improve overall taste and odor 													
City Council / BHWSD Workshop <ul style="list-style-type: none"> Review options for adding to Mint Farm treatment process Make decision on how best to move forward 													★